FOR TOTAL LENGTHS SEE PAGES 40-41.

Plotted

MAR. 4, 1894

SERVICE TO BUILDING

WEST WALL MERCHANTS BANK BLDG.

DOOR SILL.

DOOR

TOP OF ELEV.

NO. WALL OF MERCHTS. BNK. BLDG.

Smith, W. B. & Jean Nichols Laid Duct

GAL. IRON

DEPTH 26"

3" GALV. IRON PIPE. JUNCT. FIBRE DUCT

STA. 0+46.8

SEE PAGE 40.

ALLEY

AUT. TEL. CO. 3" FIBRE

N.Y. GAS & EDISON LT. CO. DUCT

LINE OF BRICK WORK EAST WALL ODD FELLOWS BUILDING

CONDUIT FOR THE AUTOMATIC TEL. CO. ACTUAL LENGTHS

3" FIBRE DUCT

55.20
19.00 DOWN INCL.
3.00 ON BEND TO FACE OF WALL
77.20
5.5
71.70 STRAIGHTS
4.17
76.87
5.00
80.87 TOTAL OF WHICH 10 FT. IS 3" GALV. IRON PIPE.

AUTOMATIC TEL. CO. LAID THEIR DUCT BEGINNING AT THE 50 LINE OF MECHANIC LANE AND ALL OTHER DUCT IN MECHANICS LANE

EDISON DUCT DEPTH 26" Below Concrete Walk.

AUTO. TEL. CO. RISER +5.7
THE CO. NYCO. TEL. CO. RISER +3.4

A.T.C. DUCT DEPTH 20"

4'-2" ACTUAL LENGTH OF BEND

5' LENGTH

0+5.5

+1.50

0+0

7.7

4.22

SEE PAGES 34 to 41 incl.

MECHANICS LANE

3.5 X 4.5 X 4.5 MANHOLE

M.H.

BS NORTH

0 FEET ON N. LINE MECHANICS LANE

Plotted

MERCHANTS BANK TEL. Co. and THE N.Y. EDISON LT. Co.

Pages 34 to 41 incl.

55.20

27"

DOOR SILL

3"

GALV. IRON PIPE

3" FIBRE DUCT

AUTO. TEL. CO. DUCT

ABOUT STA. 0+0 TO ABOUT STA. 0+2.0

NOTE: THE N.Y. GAS & EDISON LT. DUCT AND AUTO. TEL. CO'S DUCT ARE

CONCRETE WALK

ODD FELLOWS BLDG.

EAST WALL OF

WINDOW

2.6

3.5E

1.8W

26"

0+46.8

STA. 0+5.5

20"

0+0

No. LINE BLDG.

0+.21

6"

19"

N. Pot.