Tel. 993-0243 Renate Mello 1755 Acushnet Ave.
9/21/94 N.B., Ma 02746

#31872 #1755 Acushnet Ave. 108

Please install a 1" copper ser. to supply a restaurant (Family Pizza) from Belleville Rd. Meter (city) inside the cellar wall.

Measures of 1" Curb Stop:

W x W line Acushnet AVe.	109.8 ft.
N x S line Belleville Rd.	9.3 ft.
E x W line Bldg.	13.0 ft.
N x N line Bldg.	9.3 ft.

Main to curb stop 12.0 ft.

Work done Nov. 16, 1994

J

1" Copper tubing supplied by Owner

1" Corporation tap	$ 12.06
1" Curb Stop	$ 22.15
1 STop Box, compl	$ 21.00
B-100 Mu. tapping machine use	$ 22.00
2 1" meter cplgs. @ 5.00 ea	$ 10.00
Carting	$ 15.00
Turn on charge	$ 15.00
Labor	$ 90.76
	$ 207.97

Norman Ent. # 479