A. A. Will Corporation
145 Island Street
Stoughton, MA 02072

FREIGHT RAILROAD BRIDGE IMPROVEMENT PROJECT
REHABILITATION OF BRIDGES OVER DEANE STREET, SAWYER STREET AND COGGESHALL STREET
NEW BEDFORD, MA
MBTA CONTRACT NO. H78CN01

3 WEEK LOOKAHEAD SCHEDULE (REVISED 12-6-10)

DEC: 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31
JAN: 1, 2, 3, 4, 5, 6, 7, 8

ACTIVITY

R.O.W. SITE ACTIVITIES

SAWYER STREET

- FORM SOUTH ABUTMENT WALL #1
- INSTALL REINFORCING STEEL SOUTH ABUTMENT WALL
- PLACE SOUTH ABUTMENT WALL #1
- FORM NORTH ABUTMENT WALL #1
- INSTALL REINFORCING STEEL NORTH ABUTMENT WALL
- PLACE NORTH ABUTMENT WALL #1
- FORM SOUTH ABUTMENT WALL #2
- INSTALL REINFORCING STEEL SOUTH ABUTMENT WALL
- PLACE SOUTH ABUTMENT WALL #2
- FORM NORTH ABUTMENT WALL #2
- INSTALL REINFORCING STEEL NORTH ABUTMENT WALL
- PLACE NORTH ABUTMENT WALL #2
- FULL DEPTH RECONSTRUCTION SAWYER/PURCHASE STREET
- INSTALL SIDEWALK
- INSTALL TRAFFIC SIGNAL HANDSHOLES & CONDUIT
- SUBGRADE
- PAVE BASE & BINDER
- GRAVEL'S CLOSE

COGGESHALL STREET

- DEMO SOUTH/NORTH ABUTMENTS
- SUBGRADE FOR FOOTINGS
- FORM SOUTH FOOTING
- INSTALL REINFORCING STEEL SOUTH FOOTING
- PLACE SOUTH FOOTING
- FORM NORTH FOOTING
- INSTALL REINFORCING STEEL NORTH FOOTING
- PLACE NORTH FOOTING

DEANE STREET

- DEMO SOUTH/NORTH ABUTMENTS
- SUBGRADE FOR SOUTH FOOTING
- FORM SOUTH FOOTING
- INSTALL REINFORCING STEEL SOUTH FOOTING
- PLACE SOUTH FOOTING