Vanasse & Associates, Inc.

CLIENT: SMCA LLC

PROJECT: Riverside Landing, New Bedford, MA

JOB NO.: 5554 DATE: 3/10/2009

PROJECT DESIGN AND PERMITTING SCHEDULE

Outline Schedule - Off-site Roadway Improvements

From	То	Activity
N/A	2/6/2009	NPC Submission
2/6/2009	2/27/2009	MEPA Certificate (NPC)
N/A	3/6/2009	Draft Section 61 to MassHighway (Letter of Commitment)
3/6/2009	4/3/2009	Section 61 Finding

From	То	Activity			
N/A	3/9/2009	Survey			
2/27/2009	3/27/2009	25% Design Submission (w/Highway Access Permit & fee) (4 weeks)			
3/27/2009	4/10/2009	25% MassHighway review (2 weeks)			
4/10/2009	5/8/2009	75%/100% Design Submission (order signals at moderate risk) (4 weeks)			
5/8/2009	5/22/2009	75%/100% MassHighway review (2 weeks)			
5/22/2009	6/5/2009	Final PS&E Submission (2 weeks)			
6/5/2009	6/12/2009	Final MassHighway review (1 week)			
6/12/2009	6/19/2009	Highway Access Permit issued by MassHighway ¹ - to be recorded at Registry			
N/A	5/22/2009	Triparty Agreements to Town/Client for signature			
N/A	6/5/2009	Triparty Agreements and Signal Permits to MassHighway for execution			
N/A	6/19/2009	Signal Permits issued by MassHighway			
N/A	N/A	City Layout Alteration and Order of Taking to City			
N/A	N/A	Final ROW - MassHighway review			

From	То	Activity	
2/27/2009	3/27/2009	100% Design Submission to City (4 weeks)	
3/27/2009	4/10/2009	100% City review (2 weeks)	
4/10/2009	4/24/2009	Final 100% PS&E Submission to City (2 weeks)	
N/A	5/8/2009	Street Opening Permit (to be filed by contractor)	

NOI Process				
N/A	4/17/2009	NOI Submission To City Conservation Commission		
N/A	5/1/2009	City Conservation Commission Hearings		
N/A	5/8/2009	City Order of Conditions (1 week after close of hearing)		

es:

 The following documents are required by MassHighway prior to issuing Highway Access Permit: City Conditions of Approval, site plans, drainage report, MEPA Certificate, Section 61 and Order of Conditions.